QC-ABSTRACT

Name of Work:- Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	162.70 Cum	1	1	Cement
					Sand, Aggregates
2	M10	945.78 Cum	09	09	Concrete Cube Compressive Strength
3	Slab 230mm	36.95 Sqm	1	1	Compressive strength
4	Blocks	13610.70 Sqm	1	1	Compressive strength
5	Kerb	19883.64 Nos	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner